























ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	February 1 1/18	March 1 2/15	March 1 3/15	March 1 4/12	May 1 5/10	May 1 6/7	July 1 7/5	August 1 8/2	September 1 8/30	September 1 9/27	November 1 10/25	November 1 11/22	January 1 12/20	January 1 1/17	March 1 2/14	March 1 3/13	April 1 4/10	May 1 5/8
1			Project Start Date	1 day?	Wed 3/11/15	Wed 3/11/15																			
2			Rough Grading of Site to Sub Grades	40 days	Thu 3/12/15	Wed 5/6/15	1																		
3			Fabricate and Deliver Concrete/Rebar	20 days	Mon 4/13/15	Fri 5/8/15																			
4			Fabricate and Deliver Masonry	15 days	Mon 4/20/15	Fri 5/8/15																			
5			Fabricate and Deliver Miscelanous Metals	20 days	Mon 4/27/15	Fri 5/22/15																			
6			Fabricate and Deliver Structural Steel	52 days	Mon 5/4/15	Tue 7/14/15																			
7			Fabricate and Deliver Curtainwall Frames	62 days	Mon 5/11/15	Tue 8/4/15																			
8			Excavation for Foundations	10 days	Thu 5/7/15	Wed 5/20/15	2																		
9			FREP Interior Spread Footings	5 days	Thu 5/21/15	Wed 5/27/15	8																		
10			FREP Interior Footings/Mat/Slab for Elevator Shaft	5 days	Fri 5/22/15	Thu 5/28/15																			
11			FREP Interior Footings for Stairwells	5 days	Fri 5/22/15	Thu 5/28/15																			
12			FREP Perimeter Foundation Wall Footings	10 days	Thu 5/28/15	Wed 6/10/15	9																		
13			CMU Elevator Shaft Tower	10 days	Fri 5/29/15	Thu 6/11/15																			
14			FREP Perimeter Foundation Walls (A-Line)	7 days	Thu 6/4/15	Fri 6/12/15																			
15			CMU Stairwell Wall Towers	10 days	Fri 6/12/15	Thu 6/25/15																			
16			FREP Perimeter Foundation Walls (1-Line)	6 days	Mon 6/15/15	Mon 6/22/15	14																		
17			FREP Perimeter Foundation Walls (D-Line)	7 days	Tue 6/23/15	Wed 7/1/15	16																		
18			FREP Perimeter Foundation Walls (6-Line)	7 days	Thu 7/2/15	Fri 7/10/15	17																		
19			Erect Structural Steel Columns Level 1-3	5 days	Fri 7/24/15	Thu 7/30/15																			
20			Grading for Slab on Grade	4 days	Thu 7/23/15	Tue 7/28/15																			
21			Erect Structural Steel Beam Level 2	5 days	Fri 7/31/15	Thu 8/6/15	19																		
22			Erect Structural Steel Beams Level 3	5 days	Fri 8/7/15	Thu 8/13/15	21																		
23			Detail Structural Steel Beams Level 2	5 days	Fri 8/7/15	Thu 8/13/15	21																		
24			FREP Slab on Grade	6 days	Wed 8/12/15	Wed 8/19/15	20																		
25			Detail Structural Steel Beams Level 3	5 days	Fri 8/14/15	Thu 8/20/15	22																		
26			Erect Structural Steel Columns Level 4 Through Canopy	5 days	Fri 8/14/15	Thu 8/20/15	22																		
27			Erect Structural Steel Beams Level 4	5 days	Fri 8/21/15	Thu 8/27/15	26																		
28			Place Precast Concrete Planks Level 2 (7822SF)	1 day	Mon 8/24/15	Mon 8/24/15																			
29			Grout Floor 2	1 day	Tue 8/25/15	Tue 8/25/15	28																		
30			Place Precast Concrete Planks Level 3 (7649SF)	1 day	Thu 8/27/15	Thu 8/27/15																			
31			Grout Floor 3	1 day	Mon 8/31/15	Mon 8/31/15	30																		
32			Erect Structural Steel Beams Roof	5 days	Fri 8/28/15	Thu 9/3/15																			
33			Detail Structural Steel Beams Level 4	5 days	Fri 8/28/15	Thu 9/3/15	27																		
34			Detail Structural Steel Beams Roof	6 days	Fri 9/4/15	Fri 9/11/15																			
35			Erect Strucural Steel Beams Canopy	16 days	Fri 9/4/15	Fri 9/25/15																			
36			Place Precast Concrete Planks Level 4 (9172SF)	1 day	Fri 9/4/15	Fri 9/4/15	33																		
37			Grout Floor 4	1 day	Mon 9/7/15	Mon 9/7/15	36																		
38			Exterior Framing 6 to 1 Line	6 days	Mon 9/7/15	Mon 9/14/15	36																		
39			Frame Walls	8 days	Mon 9/14/15	Wed 9/23/15																			
40			Install New TPO Roofing	25 days	Tue 9/22/15	Mon 10/26/15																			
41			Install Curtainwall Framing Ground Floor 6 to 1 Line	5 days	Fri 9/18/15	Thu 9/24/15																			
42			Install Curtainwall Frames D to A Line	15 days	Fri 9/18/15	Thu 10/8/15																			
43			Install Curtainwall Framing "In-Field" 6 to 1 Line	5 days	Fri 9/25/15	Thu 10/1/15	41																		
44			Detail Structural Steel Beams Canopy	15 days	Mon 9/28/15	Fri 10/16/15	35																		
45			Exterior Framing A to D Line	4 days	Tue 9/15/15	Fri 9/18/15	38																		
46			Exterior Framing 1 to 6 Line	6 days	Mon 9/21/15	Mon 9/28/15	45																		

ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	January 1 1/18	February 1 2/15	March 1 3/15	April 1 4/12	May 1 5/10	June 1 6/7	July 1 7/5	August 1 8/2	September 1 8/30	October 1 9/27	November 1 10/25	December 1 11/22	January 1 12/20	February 1 1/17	March 1 2/14	April 1 3/13	May 1 4/10	June 1 5/8
47			Install Curtainwall Framing Ground Floor A to D Line	4 days	Fri 10/2/15	Wed 10/7/15	43																		
48			Install Curtainwall Framing "In-Field" A to D Line	4 days	Thu 10/8/15	Tue 10/13/15	47																		
49			Exterior Framing D to A Line	4 days	Wed 10/7/15	Mon 10/12/15																			
50			Install Curtainwall Framing Ground Floor 1 to 6 Line	5 days	Wed 10/14/15	Tue 10/20/15																			
51			Install Curtainwall Framing "In-Field" 1 to 6 Line	5 days	Wed 10/21/15	Tue 10/27/15	50																		



Project: Original Project Schedu
Date: Thu 2/18/16

Task



Project Summary



Manual Task



Start-only



Deadline



Split



Inactive Task



Duration-only



Finish-only



Progress



Milestone



Inactive Milestone



Manual Summary Rollup



External Tasks



Manual Progress



Summary



Inactive Summary



Manual Summary



External Milestone

