

Preliminary Construction Schedule							
Activity	Start Date	End Date	Duration	Relationships	Resources	Citation	
Continuation of Deep Excavation w/ hoist	Oct. 15, 1900	Dec. 24, 1900		until cableways are complete	8 Derricks; force increased in Jan. when 2nd cableway put in operation; night shift began on Feb 28, 1901 until Jun 8 --> only night shifts; blasting; last part completed by barring & wedging	AR-1900 (120); AR-1901 (84) (86) (88)	May 1904 - excavation at westerly end completed AR-1904(85) *July 9, 1904 - excavation at easterly end of dam = completed AR-1904 (85)
PLANT & EQUIPMENT							
Rail Branch	Oct. 11, 1900	Nov. 20, 1900 (ext. to quarry built in Early Apr 1901)		start immediately; must be done before anything else can happen	"a small force"	AR-1900 (120); AR-1901 (86)	*by end of 1901 - complete plant [AR-1901 (6)] *during 1901 excavation for the bed of the structure was complete AR1902 6 *excavation stopped from Nov. 22- Dec.24
Cableways	Dec. 2, 1900	Jan 26, 1901		rail branch must be complete before this can begin	Used in daytime and night time 1903	AR-1900 (120); AR-1901 (84); AR-1903 93	*rail branch removed after Dec. 3, 1903 AR-1903 (94)
Deep Excavation w/ cableways	Dec. 24, 1900	Early December 1901 (likely sometimes between the 1st and 5th)		start Once first cableway is done		AR-1900 (120); AR-1902(6); AR-1903 (93)	* each derrick is operated by engineers & use of tagman [AR 1901 (86)]
Compressor Plant	Dec. 1900	Early April, 1901 (by Apr. 13)		predecessor to quarry	Day & Night Work until Nov. 23, 1901	AR-1901 (6); AR-1901 (84) (86)	* 2 large bld. for unmarried laborers - 80 men each [AR-1901 (87)] *many small bld. for married men
Open Quarry	Apr. 15, 1901	June 5, 1901			60 ton, 10-wheel locomotive, 29 flat and gondola cars, 4 4-yard dump cars; 8 derricks; mat. --> skips/ scale boxes placed don flat cars, hauled to dam	AR-1901 (6 X) (86) (87)	[Mid- late Oct. 1900 AR-1900 (120)?] *2 openings at quarry [AR-1901 (87)]
Batch Plant	March 1901	Early June 1901 (had to be before first rock)			2 cement storehouses - each have 4,500 barrel capacity; sand bin - 370 cubic yd cap.;	AR-1901 (86)	*dam/rubble masonry - 54% large stones, 17% spalls, 29% mortar [AR-1901 (91)]
Gravel Pit	March 1901	Early June 1901 (had to be before first rock)			2 crews; 1 man and horse on site & 2 wagon crews	AR-1901 (86)	*max. force - 344 men, 22 horses - week ending Jul 20, 1901 [AR-1901 (92)] *Apr 20, 1903 - from then on used W. Chelmsford Flecher quarry - gray granite for ashlar (other quarry still used for rubble masonry) - 175 men working there
Rubble Masonry (1st rock-flow line)	June 5, 1901	Earl April 1903 (had to be before no water through gap)		start once plant is complete	7 derricks; Masonry work suspended in Dec 8 1902 and returned March 21 1903; Masonry suspended Dec 3 1901 resumed March 24 1902	AR-1901 (6) (90); AR-1903 93; AR-1902 (105); AR-1903 (95)	*masonry laid to the extent of 28,000 cubic yards and a height of 40 ft above bed rock in 1901(AR1902 6) *masonry laid to the extent of 65,000 cubic yards dam reached a height of 96ft in *Masonry dam at height of 739ft in 1903(AR1903 6)1902(AR1902 6)
Powerhouse Structure	1902	(Had to be before no water thru gap) 1903				AR-1902 (6); AR-1903 (6) (86); AR-1904 (7)	The largest amount of rubble masonry laid in the dam during anyweek was during the week ending August 30, when 9 derricks were in operation, and 2,751 cubic yards were laid. AR 1902(113) *Masonry typically from end of march - early december each year *AR-1902 (6) - in 1902 foundation for chamber and powerhouse completed
PROCESS PIPING							
Pipe Through Dam	Sep 1 1902	Nov 20, 1902				AR-1902(109)	*concrete done in nov. 1902? for gate chamber
Lower Gate Chamber	May 18, 1902 (formwork started)	(Had to be before no water thru gap) 1903				AR-1902 (108); AR-1903 (101); AR-1904 (7)	
Conduits to Pool	March 1902	Nov. 1, 1902				AR-1903 96	
Pool Structure	end of March 1902	11/21/1903 (i think this needed to be completed before no water thru the gap)				AR-1902 (110); AR-1903 (97)	
Weir & Erosion Apron	end of March 1902	11/21/1903 (see comment above)			1 derrick	AR-1901 (90) (92); AR-1902 (110); AR-1903 (97)	
CMRR							
CMRR Pedestals	June 4 1902	December 31 1902		must be done before water goes thru pipes down stream	4 pedestals left to complete after dec	AR-1902 (118)	
CMRR Trestle Bridge	January 1 1903	November 7 1903		once pedestals are done		AR 1903 (106)	
No Water Through Gap	4/11/1903			when masonry is high enough		AR1903 97	*Masonry on gap began March 27, 1903 AR-1903 (95)
*max. labor force by contractor in 1900: 163 men & 24 horses AR-1900 (121)							
*1901 - max. labor force of 344 men and 22 horses AR-1901 (92) *2 sleeping quarters each accommodate 80 men, "many" small buildings for men with families AR-1901 (87)							
*1902 - avg. labor force: 166 men & 18 horses							
*1903- max. labor force 764 men & 51 horses							
*summer 1904 - 11 derricks used for masonry AR-1904 (91)							
*1904 - max. labor force 778 men (141 at Flecher quarry) & 54 horses							
*plant complete 1901 (before masonry) AR 1901 - 6							